

Tannery Bridge (Downton) Replacement Scheme

WCC Bridge Number C12/217

Progress Report: Week 12

This report details progress for the period 26th May – 1st June 2007

Weather

Warm and dry

Meetings

- No meetings were held.

Summary of progress

- The utility companies have been on site continuing their service diversion works.
 - 1) BT Openreach – The diversion works have been on-going with the proposed completion date being the week ending 15th June 2007.
 - 2) Scotia Gas Network – The diversion works have been completed.
- Alun Griffiths have continued the construction of the temporary dams. The work has concentrated on the erection of dams (including pipework) to spans 5-7 and reinforcing the existing dam construction.
- The drilling sub-contractor has continued demolition operations this week. Spans 4-6 have been demolished including piers 1, 2 and 3.

Problems Encountered During This Week.

- None

Planned works for week ahead

- BT Openreach will be on site during the next week continuing their diversion work.
- Demolition operations will continue on spans 4 – 7.
- The removal of the demolition debris from the dammed areas will continue.
- The pile mat will continue to be prepared in advance of the piling works.
- The meetings planned for the next week are a Monthly Progress Meeting and a Sluice Inspection at the Waterside Mill.

Other programming items or issues

- Dates of forthcoming road closures:
Dates TBA

Other information

Tannery Bridge Helpline – 07890 517350