

## ***Tannery Bridge (Downton) Replacement Scheme***

WCC Bridge Number C12/217

### **Progress Report: Week 13**

This report details progress for the period 4<sup>th</sup> June – 8<sup>th</sup> June 2007

#### **Weather**

Warm and dry

#### **Meetings**

- The monthly progress meeting was held on 6<sup>th</sup> June 2007
- A meeting between the Environment Agency, the Party Wall Surveyor and Mouchel Parkman was held on 8<sup>th</sup> June to discuss the sluice gate under Waterside Mill.

#### **Summary of progress**

- The utility companies have been on site continuing their service diversion works.
  - 1) BT Openreach – the diversion works are on-going and the proposed completion date has been postponed to 21st June.
  - 2) Scotia Gas Network – The diversion works have been completed but the pipes cannot be removed as they are helping to support the BT ducts.
- The Drilling Sub-contractor has continued the demolition operations and spans 7-9 have been demolished.
- The removal of the demolition debris has continued.
- The concrete pour has commenced adjacent to the central triangular pier in advance of the piling operation.
- Excavations to a depth of 600mm have been undertaken in preparation for the piles and gabions.

#### **Problems Encountered During This Week.**

- None

#### **Planned works for week ahead**

- BT Openreach will be continuing their diversion work.
- The preparation of the pile mat in advance of piling works will continue.
- The removal of the demolition debris from the dammed areas will also continue.
- The infill concrete adjacent to the triangular island will be completed.
- The local liaison meeting will be held on Thursday 14<sup>th</sup> June with Parish and District Councillors.

### Other programming items or issues

- Dates of forthcoming road closures:  
TBA

### Other information

Tannery Bridge Helpline – 07890 517350





Demolition Works.