

## ***Tannery Bridge (Downton) Replacement Scheme***

WCC Bridge Number C12/217

### **Progress Report: Week 15**

This report describes progress for the period 11<sup>th</sup> June – 15<sup>th</sup> June 2007

#### **Summary of progress**

- The utility companies have been on site continuing their service diversion works. BT Openreach diversion works are on-going.
- The demolition of spans 6 and 7 has been completed, as planned.
- The removal of debris arising from the demolition work has continued.
- The concrete infill next to the triangular “Island” has been completed.
- The preparation for the pile mat, in advance of piling works, has also continued.

#### **Problems encountered during the week**

- No problems of significance were encountered this week.

#### **Weather**

Warm and dry at the beginning of the week with showers towards the end of the week.

#### **Planned works for week ahead**

- BT Openreach will be continuing their diversion work.
- The piling works are to commence at the end of week 16.
- The removal of debris arising from the demolition work will continue.
- The pier, next to the triangular “island” and the concrete infill, will be knocked down.

#### **Proposed Meetings**

- Representatives from Mouchel Parkman (MP) will meet with a representative from Ringway Infrastructures Services on Tuesday 19<sup>th</sup> June 2007, to discuss the provision of the amended diversion signs.
- Representatives from Alun Griffiths and Mouchel Parkman will meet with representative from the Environment Agency (EA) to seek approval for the proposal of the demolition of spans 8 to 10, with due respect to the salmon leap.

#### **Other programming items or issues**

- Dates of coming road closures: to be confirmed.

#### **Other information**

Tannery Bridge Helpline – 07890 517350



Concrete pump in position for pouring of concrete infill (infill area adjacent to central “island”)



Area where concrete is being placed (underneath the temporary road bridge)



Debris from demolition on West side of central "island" (to be removed)