

## ***Tannery Bridge (Downton) Replacement Scheme***

WCC Bridge Number C12/217

### **Progress Report: Week 19**

This report details progress for the period 14<sup>th</sup> July – 20<sup>th</sup> July 2007

#### **Summary of progress**

- The piling sub-contractor has continued with the piling operations in Span 1. 17 of the 22 piles in Span 1 and 1 pile for the Environment Agency footbridge have now been completed. ( Photograph 4)
- The demolition works have been completed between Spans 9 – 11. (see Photographs 2)
- The casting works on the main bridge deck sections (see photograph 5) have continued at the site on the Downton Industrial Estate
- The excavation and clearance works have continued in Span 2, in readiness for the piling operations (see Photographs 1 and 3).

#### **Notable Events**

- None

#### **Weather**

Generally mild with heavy showers; torrential rain Friday 20<sup>th</sup> July.

#### **Planned works for week ahead**

- The piling operations in Span 1 will be completed on Wednesday before moving into Span 2.
- The contractor will expose the piles in Span 1, in readiness for the pile caps and will continue with the excavation works in spans 3 and 4 in preparation for the piling operations.
- Alun Griffiths' specialist sub-contractor will commence construction of the precast concrete bridge deck units and will start construction of Span 1's pile caps.

#### **Meetings held**

- Local Liaison Meeting – 19<sup>th</sup> July

#### **Proposed Meetings**

- EA Meeting – 26<sup>th</sup> July
- Monthly Progress Meeting – 1<sup>st</sup> August

#### **Other programming items or issues**

- The Outline Works programme detailed in Appendix 1 will be updated every two weeks and the overall programme amended to reflect any change in the agreed contract programme.
- Dates of forthcoming road closures: to be confirmed

## Other information

Tannery Bridge Helpline – 07890 517350



Photograph 1  
General Site Operations  
New Span 2



Photograph 2  
Demolition Works to Spans 10/11



Photograph 3  
Old Piles New Span 2  
Taken from the Waterside Mill



Photograph 4  
Piling Operations in Span 1



Photograph 5  
Casting Operation at Downton Industrial Estate  
Showing Reinforcement Cages for Bridge Deck Units