

## ***Tannery Bridge (Downton) Replacement Scheme***

WCC Bridge Number C12/217

### **Progress Report: Week 11**

This report details progress for the period 19<sup>th</sup> May – 25<sup>th</sup> May 2007.

#### **Weather**

Warm and dry

#### **Meetings**

- A Local Liaison Meeting was held with CC Julian Johnson, DC Jane Launchbury, Bev Cornish and members of Downton Parish Council.
- A revised diversionary route and associated signing was agreed with WCC and Wiltshire Police to manage the 7.5t restriction and programmed road closures. Phase 1 will concentrate on upgrading the Headlands junction signing followed by the A31 junction. The likely implementation period is 3/4 weeks.

#### **Summary of progress**

- The utility companies have been on site continuing their service diversion works.
  - 1) BT Openreach – the diversion works are on-going. The proposed completion date is the week ending 15<sup>th</sup> June 2007.
  - 2) Scotia Gas Network – The proposed completion date is the week ending 8<sup>th</sup> June 2007.
  - 3) SSE Power Distribution – The diversion works have been completed.
  - 4) Bournemouth and West Hampshire Water – The diversion works have been completed.
- Alun Griffiths have continued with the construction of the temporary dams. The work has concentrated on the erection of the dams (including pipework) to spans 5-7 and reinforcing the existing dam construction.
- The drilling sub-contractor has continued demolition operations this week. Spans 1-3 have been demolished including piers 1 and 2.

#### **Problems Encountered During This Week.**

- None

#### **Planned works for week ahead**

- BT Openreach and Scotia Gas Network will be on site during the next week continuing their diversion work.
- Demolition operations will continue on spans 4 – 7.
- The removal of demolition debris from dammed areas will take place.
- The pile mat will be prepared in advance of the piling works.
- There are no meetings planned for next week.

### **Other programming items or issues**

- Dates of forthcoming road closures:  
Dates TBA

### **Other information**

Tannery Bridge Helpline – 07890 517350

## Photographs



Dam Construction – Rear of Span 7



Demolition to Spans 1 – 3  
Including Piers 1/2